



<u>Section</u>	<u>Firm</u>	<u>Current Term</u>	<u>Amended Extension</u>
Palmdale to Los Angeles	HMM	6/30/2012	6/30/2014

Work Completed

- Scoping Report 100%
- Preliminary AA 100%

Work Accomplished to Date

- Supplemental AA 98%
- Technical Reports 45%
- Admin Draft EIR/EIS 17%
- 15% Preliminary Design 95%
- Draft and Final EIR/EIS 0%
- **NOD/ROD - October 2013**

<u>Section</u>	<u>Firm</u>	<u>Current Term</u>	<u>Amended Extension</u>
Los Angeles to Anaheim	STV	6/30/2012	6/30/2014

Work Completed

- Scoping Report 100%
- Preliminary AA 100%
- Supplemental AA 100%

Work Accomplished to Date

- Additional Supplemental AA 10%
- Technical Reports 75%
- Admin Draft EIR/EIS 50%
- 15% Preliminary Design 75%
- Draft and Final EIR/EIS 0%
- **NOD/ROD - December 2014**

Note: Further analysis and procurement options will be needed.

<u>Section</u>	<u>Firm</u>	<u>Current Term</u>	<u>Amended Extension</u>
Los Angeles to San Diego	HNTB	6/30/2012	6/30/2014

Work Completed

- Scoping Report 100%
- Preliminary AA 100%

Work Accomplished to Date

- Supplemental AA 0%
- Technical Reports 0%
- Admin Draft EIR/EIS 0%
- 15% Preliminary Design 0%
- Draft and Final EIR/EIS 0%
- NOD/ROD - FY 17/18

Note: Further analysis and procurement options will be needed.