

Construction Manager: Jorge Granados
 Design & Construction Manager

Project Director: Mike Leonardo
 Acting Director of Design &
 Construction

PCM: Charlie Guess
 DB Oversight Manager

Regional Director: Diana Gomez
 Central Valley Regional Director

Design-Builder: Dragados/Flatiron Joint Venture

Milestones	
RFQ Date:	10/09/2013
SOQ Date:	12/13/2013
RFP Date:	4/03/2014
Proposal:	10/30/2014
Bid Open Date:	12/11/2014
Award Date:	6/10/2015
LNTN Date:	6/12/2015
Target NTP 1 Date:	7/25/2015
Target Original Completion Date:	8/19/2019
Target Current Completion Date:	8/19/2019

Contract Status	
Proposal Amount:	1,234,567,890.00
Provisional Sums:	160,000,000.00
Original Contract Amount:	1,394,567,890.00
Executed Change Orders:	0.00
Current Contract Amount:	1,394,567,890.00
Approved Invoices to Date:	38,146,556.00
Remaining Contract Balance:	1,356,421,334.00

Contract Time Status	
Original Contract Days:	1,025
CO Days:	0
Days Worked (thru 7/15/2015):	0

Contingency Status	
Original Contingency Amount:	261,200,000.00
CHSRA Adds/Deducts to Contingency:	0.00
**Executed Change Orders:	0.00
Current Contingency Balance:	261,200,000.00

Expended to Date (Contract %'s)	
Time:	0.0%
Dollars:	2.7%
Growth %	
% Time Growth:	0.0%
% Dollars Growth:	0.0%

Budget Status	
Original Contract Amount:	1,394,567,890.00
Original Contingency Amount:	261,200,000.00
Original Budget Allotment:	1,655,767,890.00
CHSRA Adds/Deducts to Contingency:	0.00
Budget Transfers (Adds/Deducts):	0.00
Current Budget Allotment	1,655,767,890.00

**Contingency funded change orders only

Major Scheduled Activities Planned

- Notice to Proceed (NTP):
 - o Limited Notice to Proceed (LNTN) issued 6/12/15
 - o NTP anticipated 7/25/15
 - o Development of Baseline Schedule
- Right-of-Way Re-Sequencing Plan
- FRA workshop

Key Work Accomplished this Period

- Mobilization of Fresno Station office
- Payment Bonds/Insurance and advance preliminary engineering