

**Contract Manager:** Garth Fernandez

**Project Director:** Terry Ogle  
Director of Design and Construction

**CM/GC Contractor:** Granite Construction Company

**Regional Director:** Diana Gomez  
Central Valley Regional Director

Interagency Agreement Milestones	
Agreement Approval Date:	02/19/2013
Project Approval & Env. Doc:	03/15/2013
HST Alignment Cleared:	02/28/2018
Contract Completion:	06/30/2018
Obligation Complete:	06/30/2020

Interagency Agreement Status	
Original Contract Amount:	\$225,900,000
Executed Change Orders:	\$0
Current Contract Amount:	\$225,900,000
Expended :	\$89,055,608
Remaining Contract Balance:	\$136,844,392

Interagency Agreement Time Status	
Original Contract Days:	1957
Change Order Days:	0
Days worked (thru 08/31/16):	1289

Construction Contingency Status EWP*	
Original Contingency Amount:	\$2,783,076
Adds/Deducts to Contingency:	\$0
Executed Change Orders:	\$1,641,774
Current Contingency balance:	\$1,141,302

Expended to Date (Contract %'s)	
Time:	65.9%
Dollars:	39.4%
Growth	
% Time Growth:	0.0%
% Dollar Growth:	0.0%

Construction Contingency Status MP*	
Original Contingency Amount:	\$6,705,613
Adds/Deducts to Contingency:	\$0.0
Executed Change Orders:	\$0.0
Current Contingency balance:	\$6,705,613

\* This project is implementing Construction Manager / General Contractor (CMGC) procurement. The project is split into two packages for construction an Early Work Package (EWP) and a Main Package (MP). The construction contingency is planned at 10% for the EWP. The contingency for the MP is set at 5%.

The EWP scope (10-15% of the entire project scope) includes elements of the project that are on the critical path to ensure that the project schedule is maintained. It includes work on SR 99 mainline, Ashlan and McKinley ramps, a waterline crossing of UPRR, reestablishing access to the Fresno Rescue Mission through a new local street and utility work. All of this work is essential to begin work on the MP.

The construction contract for the MP was awarded to Granite and executed on July 25, 2016 the anticipated Notice to Proceed (NTP) is August 8, 2016. The Interagency Agreement with the Authority will need to be amended to supplement the construction capital and update schedule. Caltrans is managing scope modifications that will maintain the overall integrity of the project.

## Major Scheduled Activities Planned / Ongoing

- Right Of Way:
  - Revising appraisals for parcels in condemnation (ongoing).
  - Revised offers for parcels being negotiated (ongoing).
  - UPRR coordination for Construction and Maintenance (C&M) agreement (ongoing).
  - License Agreements for Utility crossing the UPRR (ongoing).
  - Eminent Domain proceedings (ongoing).
  - Utility Agreements with PG&E & Fresno Metropolitan Flood Control District (FMFCD) (ongoing).
  - Acquiring additional property for UPRR at Clinton Ave (ongoing).
- Construction:
  - Begin installation of Drainage Systems.
  - Construct Approach Slabs.
  - Place and Finish pavement base at Ashlan Ave.
  - Place concrete pavement at Ashlan Ave.
  - Clear and Grub operations.
  - Install Sewer line crossing.
  - Install/Complete waterline at Ashlan Ave.

## Key Topics

The Team is working closely with PG&E to finalize the relocation efforts and facilitate the execution of the utility agreements.

The Construction and Maintenance (C&M) agreements for both the Clinton and Ashlan OH structures are being reviewed by UPRR for approval, which are a constraint to begin construction on the structures in the MP.

The Caltrans ROW team continued their efforts to secure the right of way needed for the construction of the project. The ROW team is diligently working with UPRR to secure the approval of the C&M agreement as well as the License agreements for utility crossings.

Parcel acquisition is lagging due to Eminent Domain proceedings on multiple parcels and the significant lead time in the court system to obtain an Order of Possession. There are a total of 42 properties to be acquired for the project. To date, 35 properties have been acquired through negotiated contracts with property owners or through a stipulated order of possession. There are 4 UPRR easement properties being negotiated and 3 outstanding parcels being acquired through Eminent Domain proceedings.

## Key Work Accomplished this Period

- Construction
  - First Working day on Main Package was August 8, 2016.
  - Completed work on Drainage Systems 18, 19, 40 & 85.
  - Completed roadway excavation and paving at southbound Ashlan Ave off-ramp.
  - Completed barriers at McKinley Ave.
  - Testing piles for sign foundations.