


# Finance and Audit Committee

## Performance Metrics

### State Route 99 Realignment Project

#### Contract No. HSR 12-06



#### PERFORMANCE METRICS

The following performance metrics for SR99, a Caltrans Construction Manager / General Contractor (CM/GC) project within the limits of CP1, are intended to give the Authority's Board of Directors and other key stakeholders a high level overview of the performance of this project.

Safety is a top priority and listed first, followed by key metrics for cost, schedule, and quality, as all are fundamental metrics for the management of the project. In addition and in support of the business aspects of the project, a key metric is included for economic benefits. The Authority's management team, both on the project site and at the headquarters in Sacramento, will also review other aspects of the project's performance. The Authority will track and monitor the trends of these performance metrics to proactively manage the project.



State Route 99 Realignment  
Project

Performance Metrics

SAFETY

**Caltrans Safety Incident Rate**

$[\text{Number of injuries and illnesses}] \div [\text{Employee hours worked}] * [200,000]$



No Trend To Date  
Will begin reporting in Construction Phase

**Contractor Safety Incident Rate**

$[\text{Number of injuries and illnesses}] \div [\text{Employee hours worked}] * [200,000]$




No Trend To Date  
Will begin reporting in Construction Phase

State Route 99 Realignment  
Project

**COST**

**Total Support Cost**

$[\text{Invoiced to Date Amount}] \div [\text{Total Capital Cost}]$



**Construction Contingency**

$[\text{Remaining Contingency Value}] \div [\text{Construction Contract Value}]$




No Trend to Date  
Will begin reporting in Construction Phase

State Route 99 Realignment  
Project

**COST (Continued)**

**Cost Performance Index**  
[Earned Value] ÷ [Actual Cost]



Earned Value (EV) = \$27,601,409;  
Actual Cost (AC) = \$27,860,676  
Currently at 0.99, performance target is >1.0.

**Reason** – The project has been broken up into two separate phases. An Early Work Package has been created to account for construction of some critical items of work to maintain the current project schedule. Additional work to create this package has resulted in expending resources to create and manage a standalone package. We continue to have ongoing clarifications in the design and scope of work of the project. There has also been continuous Value Engineering through the design phase that has resulted in a large effort in support during the PS&E phase of the project.


**Mitigation/Improvements** – The project is implementing CMGC procurement methodology that has a significant upfront effort to resolve issues and add value to the project in the design phase. The goal is to reduce risks and eliminate changes and change orders in construction thereby potentially reducing capital cost in the construction phase.

State Route 99 Realignment  
Project

SCHEDULE

**Schedule Performance Index (SPI)**

$[\text{Earned Value}] \div [\text{Planned Value}]$



QUALITY

**Construction Contract Change Orders (CCO's)**

$[\text{Number of unplanned CCO's}] \div [\text{Construction Dollars Earned}] * [5,000,000]$




No Trend Data To Date  
Will begin reporting in Construction Phase

State Route 99 Realignment  
Project

ECONOMIC BENEFITS

**Disadvantaged/Small/Disabled Veteran/Micro Business Enterprise**

[Total SB/DVBE/DBE/MB payments to Date] ÷ [Total Subcontract payments to Date]



Total SB/DVBE/DBE/MB payments made to date = \$41,902

Total Subcontract Contract Payments made to Date = \$ 1,406,509

Currently at 3.0%, performance target is 10% for the pre-construction phase.

**Reason** – As the project is in the Pre-Construction phase a majority of the work performed by the CMGC contractor is self-performed and the opportunity to hire Small Business sub consultants are very limited.

**Mitigation/Improvements** – The project target is to achieve the 30% goal by project completion. The Project Team set an intermediate goal of 10% for all sub contracts in the Pre-construction phase.

The contractor has maximized the Small Business participation by hiring SB/DVBE/DBE/MB for all work that is not self-performed. This metric will improve once the contractor begins to execute subcontracts for the construction phase of the project and the contractor has committed to a greater degree of small business utilization during construction to make up the current shortfall.



State Route 99 Realignment  
Project

## Performance Metrics – Explanatory Details

Category	Description
General	Data Period
Description	The Performance Metrics represent the period of 2/19/2013 to 05/31/2015.
Safety	<b>Caltrans Safety Incident Rate:</b> $[\text{Number of injuries and illnesses}] \div [\text{Employee hours worked}] \times [200,000]$
Description	<ul style="list-style-type: none"> <li>The goal is to contain the incidence rate at <math>\leq 3.2</math>.</li> <li>Benchmark: The average incidence rate per the 2012 U.S. Bureau of Labor Statistics, U.S. Department of Labor for heavy and civil engineering construction is 3.2.</li> <li>Caltrans has TBD incidents of recordable injury or illness to date.</li> <li>Caltrans has TBD construction hours worked to date.</li> <li>The incidence rate represents the number of nonfatal occupational injuries and illnesses per 100 full-time workers and is calculated as: <math>(N/EH) \times 200,000</math>, where N = number of injuries and illnesses EH = total hours worked by all employees during the calendar year 200,000 = base for 100 equivalent full-time workers (working 40 hours per week, 50 weeks per year)</li> <li>Reporting for this metric will commence when construction begins</li> </ul>
Safety	<b>Contractor Safety Incident Rate:</b> $[\text{Number of injuries and illnesses}] \div [\text{Employee hours worked}] \times [200,000]$
Description	<ul style="list-style-type: none"> <li>The goal is to contain the incidence rate at <math>\leq 3.2</math>.</li> <li>Benchmark: The average incidence rate per the 2012 U.S. Bureau of Labor Statistics, U.S. Department of Labor for heavy and civil engineering construction is 3.2.</li> <li>The Contractor has <u>TBD</u> incidents of recordable injury or illness to date. (Will Start reporting in the construction phase of project)</li> <li>The Contractor has <u>TBD</u> hours worked to date.</li> <li>The incidence rate represents the number of nonfatal occupational injuries and illnesses per 100 full-time workers and is calculated as: <math>(N/EH) \times 200,000</math>, where N = number of injuries and illnesses EH = total hours worked by all employees during the calendar year 200,000 = base for 100 equivalent full-time workers (working 40 hours per week, 50 weeks per year)</li> <li>Reporting for this metric will commence when construction begins</li> </ul>
Cost	<b>Total Support Cost:</b> $[\text{Construction Support Cost}] \div [\text{Total Capital Cost}]$
Description	<ul style="list-style-type: none"> <li>The goal is to keep the support cost at <math>\leq 20\%</math> of the Capital cost.</li> <li>Benchmark: The statewide average Support to Capital ratio for project development cost on the State Highway System is approx. 32% of the Capital costs for major projects.</li> <li>For this project the Total Support Cost encompasses the effort required to provide Project Management, Contract Administration, Inspection and Quality Control for the Design, Right of Way and Construction phases.</li> <li>Expended to date amount = <u>\$ 22,084,804</u></li> <li>Total Capital Cost = <u>\$ 185,000,000</u></li> <li>Project Total Support to Capital ratio = <u>11.9 %</u></li> </ul>

State Route 99 Realignment  
Project

<b>Cost</b>	<b>Construction Contingency:</b> $\frac{[\text{Remaining Contingency Value}]}{[\text{Construction Contract Value}]}$
Description	<ul style="list-style-type: none"> <li>The goal is contain the contingency to 10% of the total Construction Capital Cost.</li> <li>Benchmark: Caltrans is using an alternative procurement method called CMGC. Once the project is awarded, a 10% construction contingency will be established. At baseline estimate of \$130,000,000 for construction, a 10% contingency amount would equal \$13,000,000 contingency.</li> <li>The Remaining Contingency = <math>[\text{Current Allocated Contingency Amount}] - [\text{Executed Change Orders}] = \\$\text{TBD}</math></li> <li>The Construction Contract Value = <math>[\text{Construction Contract Amount}] - [\text{Monthly Progress Payment Estimates}] = \text{TBD}</math></li> <li>Reporting for this metric will commence when construction begins</li> </ul>
<b>Cost</b>	<b>Cost Performance Index (CPI):</b> $\frac{\text{Earned Value (EV)}}{\text{Actual Cost (AC)}}$
Description	<ul style="list-style-type: none"> <li>The goal is to achieve <math>\text{CPI} \geq 1</math>, which is same as <math>\geq 100\%</math> when expressed in percent.</li> <li>Benchmark: As per guidelines by PMI (Project Management Institute, World Wide) the CPI should be <math>\geq 1</math> or 100%. At a value of 100% the value earned is same as planned, and the project is right on cost.</li> <li>EV = Percent Complete x BAC (Budget at Completion) - <u>\$ 27,601,409</u></li> <li>AC = Actual Costs to Date - <u>\$ 27,860,676</u></li> <li>Project Cost Performance Index = <u>0.99</u></li> </ul>
<b>Schedule</b>	<b>Schedule Performance Index (SPI):</b> $\frac{\text{Earned Value (EV)}}{\text{Planned Value (PV)}}$
Description	<ul style="list-style-type: none"> <li>The goal is to achieve <math>\text{SPI} \geq 1</math>, which is same as <math>\geq 100\%</math> when expressed in percent.</li> <li>Benchmark: As per guidelines by PMI (Project Management Institute, World Wide) the SPI should be <math>\geq 1</math> or 100%.</li> <li>At a value of 100% the Project is forecasted to complete on-time.</li> <li>EV= Percent Complete x BAC (Budget at Completion) - <u>\$ 27,860,676</u></li> <li>PV= Planned Value - <u>\$ 27,475,871</u></li> <li>Planned Value in dollars to be spent to date is derived from the approved baseline established for the project using a linear burn rate.</li> <li>Project Schedule Performance Index = <u>1.0</u></li> </ul>
<b>Quality</b>	<b>Construction Contract Change Orders (CCO's):</b> $\frac{[\text{Number of unplanned CCO's}]}{[\text{Construction Dollars Earned}]} * [5,000,000]$
Description	<ul style="list-style-type: none"> <li>The goal is to maintain Number of unplanned CCO's to <math>\leq 1.0</math>. This represents 1 construction unplanned CCO per \$5M of construction work performed.</li> <li>The approved baseline schedule currently allocates approximately <u>\$130,000,000</u> to construction activities. This equates to an estimated <u>26</u> unplanned CCO's over the duration of construction to stay within the target.</li> <li>The target rate identified is preliminary and is derived from the professional judgment of multiple Caltrans' managers and experience on other Caltrans' projects. This metric will be measured and trended for refinement throughout the life of this project</li> <li>Reporting for this metric will commence when construction begins</li> </ul>



State Route 99 Realignment  
Project

Economic Benefits	Disadvantaged/Small/Disabled Veteran/Micro Business Enterprise: $\frac{[\text{Total SB/DVBE/DBE/MB payments to Date}]}{[\text{Total Subcontract payments to Date}]}$
Description	<p>The Authority has established a Small and Disadvantaged Business Enterprise Program, inclusive of Small Businesses (SB), Disabled Veteran Business Enterprises (DVBE), Disadvantaged Business Enterprises (DBE) and Microbusinesses (MB) and has set an overall Small Business participation goal of <math>\geq 30\%</math>.</p> <p>Benchmark: This project will use an alternative procurement method called CMGC. As the project design is refined, the contractor will execute SB subcontracts for specific portions of work. At 90 % design, the contractor will provide a schedule of when all of the SB subcontracts will be signed.</p> <ul style="list-style-type: none"> <li>• The project will achieve the 30% goal by project completion.</li> <li>• The Project Team set an intermediate goal of 10% for all sub contracts in the Pre-construction phase.</li> </ul> <p>Total SB work performed amount = <u>\$ 41,902</u> Total Sub Contract payments = <u>\$ 1,406,509</u></p> <p>The project has achieved a 3.0 % participation currently in the pre-construction phase</p>