

TITLE: City of Fresno Well Site 162

DATE: 3/1/2017

PROJECT: Construction Package No. 1

CONTRACT NO: HSR 13-06

CONTRACTOR: Attn: Ghassan Ariqat
 Tutor Perini/Zachry/Parsons, a Joint Venture
 1401 Fulton Street
 Suite 400
 Fresno, CA 93721

DESCRIPTION OF CHANGE:

This Change Order changes the scope of work to relocate the City of Fresno (COF) well site 162 per the COF Draft Task Order 06, Subtask 6.09 to the following:

1. Design and relocate the existing chemical storage shelter and electrical panel from the High-Speed Rail Right-of-Way (HSR ROW) to a new location within the COF Well Site 162 property. The chemical shelter will require the same design as existing with privacy slats to obscure and protect pumping equipment inside the shelter.
2. Design and construct fence as needed to enclose the modified Well Site 162 property. Fencing type shall be chain link (as currently exists).
3. Prepare and provide all technical work and documentation and obtain all necessary environmental clearances and approvals for the Work proposed on this site.
4. The Contractor shall coordinate with the COF the relocation of a Remote Terminal Unit (RTU) antenna/pole to be located entirely within COF right-of-way.

The Contractor shall coordinate with, and obtain all necessary permits to enable commencement of the work from all affected local jurisdictions and all other applicable Third Parties.

EXTRA WORK AT NO ADDITIONAL COST:

The cost of this Change Order is Zero (\$0.00).

TIME ADJUSTMENT:

There shall be no time adjustment by reason of this Change Order since the work involved does not affect the controlling operation(s).

PCO	Payment Item	Description	Quantity	Unit	Unit Price	Net Amount	Time Adj. Days
0330	00001	City of Fresno Well Site 162	1.0	LS	\$0.00	\$0.00	0
Total:					\$0.00		0

Contractor	California High-Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by
			

TITLE: City of Fresno Well Site 162**DATE:** 3/1/2017**PROJECT:** Construction Package No. 1**CONTRACT NO:** HSR 13-06**Release of Claims**

Except as modified by this Change Order, all terms and conditions of the Contract, as previously modified, remain unchanged and in full force and effect. The parties agree that this Change Order is a final and equitable adjustment of the Contract time and Contract amount and constitutes a mutual accord and satisfaction of all claims, current or future, of whatever nature caused by or arising out of the facts and circumstances surrounding this Change Order including, but not limited to, direct, indirect and consequential costs; additional time for performance; and the impact of the modifications specified in this Change Order, alone or taken with other changes, on the unchanged Work.

Contractor's Sworn Certification

By executing this Change Order for the Contractor below, the undersigned for the Contractor certifies as true, under penalty of perjury (under the laws of California, executed in Fresno, California), as follows:

This Change Order is made in good faith and in accordance with the terms of the Contract.

The amount of time and/or compensation requested accurately reflects the appropriate adjustments and includes all known and anticipated impacts or amounts that may be incurred as a result of the event or matter giving rise to such proposed change.


The Contractor has no reason to believe and does not believe that the factual basis for this Change Order is falsely represented.

The Contractor has investigated the basis for each Subcontractor claim and has determined that each such claim is justified as to entitlement and amount of money and/or time requested and has no reason to believe and does not believe that the factual basis for the Subcontractor's claim is falsely represented.



Subcontractor's Sworn Certification(s):

Attached as _____ [indicate "none" if no such Subcontractors are involved] are sworn certifications from each Subcontractor involved in the Work or event contemplated by this Change Order in the form above.

Tutor Perini/Zachry/Parsons, a Joint Venture

Acceptance by Signature		Date
	Ghassan Ariqat – Project Manager/Director	3.8.17

California High-Speed Rail Authority

Submitted by Signature		Date
	John C. Lee - D-B Oversight Manager	03-13-17
Approval by Signature		Date
	Hugo Mejia - Design & Construction Manager	3/14/17