



**TITLE:** Provide Natural Gas Transmission  
Design Services for Conflict No.  
GT1-003, GT1-005, GT1-018

**DATE:** 11/15/2016

**PROJECT:** Construction Package No. 1

**CONTRACT NO:** HSR 13-06

**CONTRACTOR:** Attn: Ghassan Ariqat  
Tutor Perini/Zachry/Parsons, a Joint Venture  
1401 Fulton Street, Suite 400  
Fresno, CA 93721

**DESCRIPTION OF CHANGE:**

This change order compensates the contractor for resolving PG&E natural gas transmission conflicts and providing a natural gas transmission design as stipulated in Bid Package, "DP-M" dated 8/22/2016. The design services to be performed are for the following conflicts:

- GT1-003 (on Arthur Avenue alignment from Weber Avenue to Belmont Avenue, in the City of Fresno)
- GT1-005 (on Avenue 9 from Station 13+00 to 45+00, in the County of Madera)
- GT1-018 (on Herndon Avenue from SR 99 to Golden State Blvd in the City of Fresno)

The contractor shall coordinate with all affected local jurisdictions included but not limited to PG&E and the City of Fresno and County of Madera.

**EXTRA WORK AT LUMP SUM:**

For this work the contractor shall be paid the agreed lump sum of **\$215,350.25**. This lump sum constitutes full and complete compensation for performing all design services, including all markups, by reason of this change.

**TIME ADJUSTMENT:**

There shall be no time adjustment by reason of this change since the work involved does not affect the controlling operation(s).

Any delay due to this change order, if any and if determined to be a controlling operation, shall be evaluated under a separate change order in accordance with Section 23.4, "Equitable Adjustments – Limitation on Delay and Disruption Damages," of the *General Provisions*.

PCO	Payment Item	Description	Quantity	Unit	Unit Price	Net Amount	Time Adj. Days
256.35	00001	EN Engineering to Provide Design Services for PG&E Gas Transmission Conflicts, GT1-003, GT1-005, & GT1-018	1.0	LS			
<b>Total:</b>						<b>\$215,350.25</b>	<b>0</b>

Contractor	California High Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by

**TITLE:** Provide Natural Gas Transmission  
Design Services for Conflict No.  
GT1-003, GT1-005, GT1-018

**DATE:** 11/15/2016

**PROJECT:** Construction Package No. 1

**CONTRACT NO:** HSR 13-06

**Release of Claims**

Except as modified by this Change Order, all terms and conditions of the Contract, as previously modified, remain unchanged and in full force and effect. The parties agree that this Change Order is a final and equitable adjustment of the Contract time and Contract amount and constitutes a mutual accord and satisfaction of all claims, current or future, of whatever nature caused by or arising out of the facts and circumstances surrounding this Change Order including, but not limited to, direct, indirect and consequential costs; additional time for performance; and the impact of the modifications specified in this Change Order, alone or taken with other changes, on the unchanged Work.

**Contractor's Sworn Certification**

By executing this Change Order for the Contractor below, the undersigned for the Contractor certifies as true, under penalty of perjury (under the laws of California, executed in Fresno, California), as follows:

This Change Order is made in good faith and in accordance with the terms of the Contract.

The amount of time and/or compensation requested accurately reflects the appropriate adjustments and includes all known and anticipated impacts or amounts that may be incurred as a result of the event or matter giving rise to such proposed change.


The Contractor has no reason to believe and does not believe that the factual basis for this Change Order is falsely represented.

The Contractor has investigated the basis for each Subcontractor claim and has determined that each such claim is justified as to entitlement and amount of money and/or time requested and has no reason to believe and does not believe that the factual basis for the Subcontractor's claim is falsely represented.


**Subcontractor's Sworn Certification(s):**

Attached as \_\_\_\_\_ [indicate "none" if no such Subcontractors are involved] are sworn certifications from each Subcontractor involved in the Work or event contemplated by this Change Order in the form above.

**Tutor Perini/Zachry/Parsons, a Joint Venture**

Acceptance by 	Ghassan Ariqat – Interim Project Manager/Director	Date 11/23/16
--	---	------------------

**California High-Speed Rail Authority**

Submitted by Signature 	John C. Lee – D-B Oversight Manager	Date 12-01-16
---	-------------------------------------	------------------

Approval by Signature 	Hugo Mejia – Design & Construction Manager	Date 12/13/16
--	--	------------------