



TITLE: AT&T, PG&E Service Disconnect Fees **DATE:** 12/7/2016
PROJECT: Construction Package No. 1 **CONTRACT NO:** HSR 13-06

CONTRACTOR: Attn: Ghassan Ariqat
Tutor Perini/Zachry/Parsons, a Joint Venture
1401 Fulton Street
Suite 400
Fresno, CA 93721

DESCRIPTION OF CHANGE:

This change order compensates the Contractor for utility disconnection fees incurred from PG&E and AT&T prior to the Contractor's demolition activities.

EXTRA WORK AT TIME & MATERIALS

This work shall be performed as "Time and Materials" and shall be in accordance with HSR 13-06 - Book 2, Part B, General Provisions, Section 17.9 "Time and Materials Change Orders".

The Contractor shall submit PG&E and AT&T invoices on a monthly basis. The Contractor shall be entitled to a 5% payment mark up on the invoiced price with no additional markups allowed therefor.

The total estimated cost for this change order shall be \$3,000,000.00.

The Contractor shall notify the Authority when 75% of the allocated amount of \$3,000,000.00 has been expended and shall provide to the Authority a detailed estimate depicting the dollar amount required to complete the remaining work.

TIME ADJUSTMENT:

Any delay due to this change order, if any and if determined to be a controlling operation, shall be evaluated under a separate change order in accordance with Section 23.4, "Equitable Adjustments – Limitation on Delay and Disruption Damages," of the *General Provisions*.

PCO	Payment Item	Description	Quantity	Unit	Unit Price	Net Amount	Time Adj Days
0362	00001	Service Disconnect Fees	1.0		\$3,000,000.00	\$3,000,000.00	0
Total:						\$3,000,000.00	0

Contractor	California High Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by

TITLE:	AT&T, PG&E Service Disconnect Fees	DATE:	12/7/2016
PROJECT:	Construction Package No. 1	CONTRACT NO:	HSR 13-06

Release of Claims

Except as modified by this Change Order, all terms and conditions of the Contract, as previously modified, remain unchanged and in full force and effect. The parties agree that this Change Order is a final and equitable adjustment of the Contract time and Contract amount and constitutes a mutual accord and satisfaction of all claims, current or future, of whatever nature caused by or arising out of the facts and circumstances surrounding this Change Order including, but not limited to, direct, indirect and consequential costs; additional time for performance; and the impact of the modifications specified in this Change Order, alone or taken with other changes, on the unchanged Work.

Contractor's Sworn Certification

By executing this Change Order for the Contractor below, the undersigned for the Contractor certifies as true, under penalty of perjury (under the laws of California, executed in Fresno, California), as follows:

This Change Order is made in good faith and in accordance with the terms of the Contract.

The amount of time and/or compensation requested accurately reflects the appropriate adjustments and includes all known and anticipated impacts or amounts that may be incurred as a result of the event or matter giving rise to such proposed change.


The Contractor has no reason to believe and does not believe that the factual basis for this Change Order is falsely represented.

The Contractor has investigated the basis for each Subcontractor claim and has determined that each such claim is justified as to entitlement and amount of money and/or time requested and has no reason to believe and does not believe that the factual basis for the Subcontractor's claim is falsely represented.




Subcontractor's Sworn Certification(s):

Attached as _____ [indicate "none" if no such Subcontractors are involved] are sworn certifications from each Subcontractor involved in the Work or event contemplated by this Change Order in the form above.

Tutor Perini/Zachry/Parsons, a Joint Venture

Acceptance by Signature 	Ghassan Ariqat – Interim Project Manager/Director	Date 12/7/16
--	---	-----------------

California High-Speed Rail Authority

Submitted by Signature 	John C. Lee - D-B Oversight Manager	Date 12-08-16
Recommended by Signature 	Hugo Mejia - Design & Construction Manager	Date 12/8/16
Approval by Signature 	Terry Ogle – Director of Design & Construction	Date 12/8/16