



TITLE: CHP Escort Reimbursement- City of Fresno **DATE:** 1/18/2018
PROJECT: Construction Package No. 1 **CONTRACT NO:** HSR 13-06

CONTRACTOR: Attn: Ghassan Ariqat
Tutor Perini/Zachry/Parsons, a Joint Venture
1401 Fulton Street
Suite 400
Fresno, CA 93721

DESCRIPTION OF CHANGE:

This Change Order provides direct compensation for California Highway Patrol (CHP) invoices and 50% of standby time resulting from CHP escort activities as a result of the City of Fresno requirement, adopted after the date 30 days prior to the Proposal Deadline, to provide CHP escorts for all precast girder delivery loads with a total truck length over 135' within the City of Fresno. No mark-ups will be allowed for these reimbursements.

This change does not provide additional compensation for CHP escorts when required by the California Department of Transportation.

This change does not provide additional compensation for CHP escorts when traffic must be stopped to provide safe passage of oversized loads within the City of Fresno.

ADDITIONAL COMPENSATION AT TIME & MATERIALS:

The services and work shall be in accordance with HSR 13-06 Book 2, Section 17.9, "Time and Materials Change Orders," of the General Provisions. The Contractor will be paid against the pay item budget of three hundred thousand dollars (\$300,000.00) for CHP escort services as described above.

The Contractor shall notify the Authority when 75% of these supplemental funds (\$225,000.00) has been expended and shall provide to the Authority, a detailed estimate, depicting the dollar amount required to complete the remaining work. Any remaining monies after the completion of all work that is eligible for reimbursement by the way of this provisional sum, a Change Order will be executed to credit those remaining monies back to the Authority.

TIME ADJUSTMENT:

There shall be no time adjustment by reason of this Change Order since the work involved does not affect the controlling operation(s).

PCO	Payment Item	Description	Quantity	Unit	Unit Price	Net Amount	Time Adj. Days
	00001		1.0	T&M	\$300,000.00	\$300,000.00	0
Total:						\$300,000.00	0

Contractor	California High-Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by

Release of Claims

Except as modified by this Change Order, all terms and conditions of the Contract, as previously modified, remain unchanged and in full force and effect. The parties agree that this Change Order is a final and equitable adjustment of the Contract time and Contract amount and constitutes a mutual accord and satisfaction of all claims, current or future, of whatever nature caused by or arising out of the facts and circumstances surrounding this Change Order including, but not limited to, direct, indirect and consequential costs; additional time for performance; and the impact of the modifications specified in this Change Order, alone or taken with other changes, on the unchanged Work.

Contractor's Sworn Certification

By executing this Change Order for the Contractor below, the undersigned for the Contractor certifies as true, under penalty of perjury (under the laws of California, executed in Fresno, California), as follows:

This Change Order is made in good faith and in accordance with the terms of the Contract.

The amount of time and/or compensation requested accurately reflects the appropriate adjustments and includes all known and anticipated impacts or amounts that may be incurred as a result of the event or matter giving rise to such proposed change.

The Contractor has no reason to believe and does not believe that the factual basis for this Change Order is falsely represented.

The Contractor has investigated the basis for each Subcontractor claim and has determined that each such claim is justified as to entitlement and amount of money and/or time requested and has no reason to believe and does not believe that the factual basis for the Subcontractor's claim is falsely represented.


Subcontractor's Sworn Certification(s):

Attached as _____ [indicate "none" if no such Subcontractors are involved] are sworn certifications from each Subcontractor involved in the Work or event contemplated by this Change Order in the form above.

Tutor Perini/Zachry/Parsons, a Joint Venture

Acceptance by Signature 	Ghassan Ariqat – Project Manager/Director	Date 1/25/18
--	---	-----------------

California High-Speed Rail Authority

Submitted by Signature 	David Vallejos - D-B Oversight Manager	Date 1/25/18
---	--	-----------------

Recommended by Signature 	Steven Milton- Design & Construction Manager	Date 1/25/18
---	--	-----------------

Approval by Signature 	Director of Design & Construction Terry Ogilvie	Date 1/25/18
--	--	-----------------