

TITLE: Differing Site Conditions – SR 180 Phase 2 Drilling **DATE:** 6/27/2018

PROJECT: Construction Package No. 1 **CONTRACT NO:** HSR 13-06

CONTRACTOR: Attn: Ghassan Ariqat
 Tutor Perini/Zachry/Parsons, a Joint Venture
 1401 Fulton Street
 Suite 400
 Fresno, CA 93721

DESCRIPTION OF CHANGE:

In accordance with Section 22.3, "Differing Site Conditions", this Change Order provides additional compensation for the additional drilling effort encountered on December 27, 2017, during Phase 2 of the drilling for the Support of Excavation system of the tunnel at State Route 180 due to unknown underground concrete and steel obstructions.

EXTRA WORK AT TIME & MATERIALS:

For this work, the Contractor shall be paid the lump sum of **\$16,086.08**. This lump sum constitutes full and complete compensation for providing all services, labor, materials, equipment, tools and incidentals, including all markups by reason of this change.




By execution of this Change Order, the Contractor agrees that no additional compensation shall be paid for the Differing Site Conditions described above.

TIME ADJUSTMENT:

Any potential delay or impact due to this Change Order shall be evaluated pursuant to the Contract, including Section 23.4, "Equitable Adjustments – Limitation on Delay and Disruption Damages", of the *General Provisions*.

PCO	Payment Item	Description	Quantity	Unit	Unit Price	Net Amount	Time Adj. Days
107.177	00001	Differing Site Conditions – SR 180 Phase 2 Drilling	1.0	LS	\$16,086.08	\$16,086.08	0

Total: \$16,086.08

Contractor	California High-Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by
			

TITLE: Differing Site Conditions – SR 180 Phase 2
Drilling

DATE: 6/27/2018

PROJECT: Construction Package No. 1

CONTRACT NO: HSR 13-06

Release of Claims

Except as modified by this Change Order, all terms and conditions of the Contract, as previously modified, remain unchanged and in full force and effect. The parties agree that this Change Order is a final and equitable adjustment of the Contract time and Contract amount and constitutes a mutual accord and satisfaction of all claims, current or future, of whatever nature caused by or arising out of the facts and circumstances surrounding this Change Order including, but not limited to, direct, indirect and consequential costs; additional time for performance; and the impact of the modifications specified in this Change Order, alone or taken with other changes, on the unchanged Work.

Contractor's Sworn Certification

By executing this Change Order for the Contractor below, the undersigned for the Contractor certifies as true, under penalty of perjury (under the laws of California, executed in Fresno, California), as follows:

This Change Order is made in good faith and in accordance with the terms of the Contract.

The amount of time and/or compensation requested accurately reflects the appropriate adjustments and includes all known and anticipated impacts or amounts that may be incurred as a result of the event or matter giving rise to such proposed change.


The Contractor has no reason to believe and does not believe that the factual basis for this Change Order is falsely represented.

The Contractor has investigated the basis for each Subcontractor claim and has determined that each such claim is justified as to entitlement and amount of money and/or time requested and has no reason to believe and does not believe that the factual basis for the Subcontractor's claim is falsely represented.


Subcontractor's Sworn Certification(s):

Attached as _____ [indicate "none" if no such Subcontractors are involved] are sworn certifications from each Subcontractor involved in the Work or event contemplated by this Change Order in the form above.


Tutor Perini/Zachry/Parsons, a Joint Venture

Acceptance by Signature		Date
	Ghassan Ariqat – Project Manager/Director	7/12/18

California High-Speed Rail Authority

Submitted by Signature		Date
	Glenn Suitor - D-B Oversight Manager	7/11/18

Recommended by Signature		Date
	Steven Milton- Design & Construction Manager	7/11/18

Approval by Signature		Date
	^{for} Terry Ogle – Director of Design & Construction	7/11/18