

TITLE: Biological Monitoring**DATE:** 02/17/2015**PROJECT:** Construction Package No. 1**CONTRACT NO:** HSR 13-06

CONTRACTOR: Attn: Jim Laing
Tutor Perini/Zachry/Parsons, a Joint Venture
1401 Fulton Street
Suite 400
Fresno, CA 93721

DESCRIPTION OF CHANGE:

Extra Work at Time and Materials

The Contractor shall perform Biological Monitoring Services Prior to Construction.

The Contractor shall perform all work in accordance with the Contract.

This work shall be done as Time and Material in accordance with HSR 13-06 Book 2, Section 17.9 "Time and Materials Change Orders" for an estimated cost of \$50,000.00.

For the sole purpose of this Change Order, biological monitoring services to be paid are only for those services performed by the Contractor from the Contract's initial Limited Notice to Proceed Date (August 16, 2013) until March 13, 2014 (date new permits were issued for this contract).





In accordance with General Provision No.: 17.9.2.2, Daily Reports for these services shall be submitted by the Contractor to the Authority's Environmental Oversight Manager for review and approval. The Daily Reports for this Change Order shall be submitted no later than five (5) calendar days from the Contractor's receipt of the executed Change Order. Daily Reports not submitted within this time frame may not be considered eligible for payment.

There will be no adjustment of time as this work does not affect the controlling operation.

PCO	Payment Item	Description	Quantity	Units	Unit Price	Net Amount	Time Adj. (Days)
	00001	Biological Monitoring Services Prior to Construction	1.0	T&M	\$50,000.00	\$50,000.00	0
Total:						\$50,000.00	0

ATTACHMENTS:

Initials Acknowledging Page 1 of 2

Contractor	California High Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by
			

TITLE: Biological Monitoring

DATE: 02/17/2015

PROJECT: Construction Package No. 1

CONTRACT NO: HSR 13-06

Release of Claims

Except as modified by this Change Order, all terms and conditions of the Contract, as previously modified, remain unchanged and in full force and effect. The parties agree that this Change Order is a final and equitable adjustment of the Contract time and Contract amount and constitutes a mutual accord and satisfaction of all claims, current or future, of whatever nature caused by or arising out of the facts and circumstances surrounding this Change Order including, but not limited to, direct, indirect and consequential costs; additional time for performance; and the impact of the modifications specified in this Change Order, alone or taken with other changes, on the unchanged Work.

Contractor's Sworn Certification

By executing this Change Order for the Contractor below, the undersigned for the Contractor certifies as true, under penalty of perjury (under the laws of California, executed in Fresno, California), as follows:

This Change Order is made in good faith and in accordance with the terms of the Contract.

The amount of time and/or compensation requested accurately reflects the appropriate adjustments and includes all known and anticipated impacts or amounts that may be incurred as a result of the event or matter giving rise to such proposed change.

The Contractor has no reason to believe and does not believe that the factual basis for this Change Order is falsely represented.

The Contractor has investigated the basis for each Subcontractor claim and has determined that each such claim is justified as to entitlement and amount of money and/or time requested and has no reason to believe and does not believe that the factual basis for the Subcontractor's claim is falsely represented.

Subcontractor's Sworn Certification(s):

Attached as _____ [indicate "none" if no such Subcontractors are involved] are sworn certifications from each Subcontractor involved in the Work or event contemplated by this Change Order in the form above.

Tutor Perini/Zachry/Parsons, a Joint Venture

Acceptance by Signature	Jim Laing - Project Manager/Director	Date 2/23/15
----------------------------	--------------------------------------	-----------------

California High-Speed Rail Authority

Submitted by Signature	John C. Lee - D-B Oversight Manager	Date 02/25/15
---------------------------	-------------------------------------	------------------

Recommended by Signature	Hugo Mejia - Design & Construction Manager	Date 2/25/15
-----------------------------	--	-----------------

Approval by Signature	Ofelia P. Alcantara, P.E. - Director of Design & Construction	Date 2/26/15
--------------------------	---	-----------------

Initials Acknowledging Page 2 of 2

Contractor	California High Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by
