

**TITLE:** Pedestrian Archaeological Field  
Surveys - Supplemental

**DATE:** 01/14/2016

**PROJECT:** Construction Package No. 1

**CONTRACT NO:** HSR 13-06

**CONTRACTOR:** Attn: Jim Laing  
Tutor Perini/Zachry/Parsons, a Joint Venture  
1401 Fulton Street Suite 400  
Fresno, CA 93721

**DESCRIPTION OF CHANGE:**

This Supplemental Change Order is to compensate the Contractor for conducting additional Pedestrian Archaeological Field Inventory Surveys on thirty-one (31) parcels within Construction Package 1C (CP1C) as identified on Attachment A of this Change Order.

The Contractor, in accordance with Section 17.9.22. "Daily Reports," of the General Provisions, shall submit daily reports for these services to the Authority's Environmental Oversight Manager for review and approval within five (5) calendar days after the work has occurred. Daily reports submitted after five (5) calendar days will be ineligible for payment. The Contractor's Daily Reports will be reviewed by the Authority's Oversight Environmental Manager within five (5) calendar days after being received from the Contractor.

**EXTRA WORK AT FORCE ACCOUNT:**





This work shall be performed in accordance with HSR 13-06 Book 2, Section 17.9 "Time and Materials Change Orders". The Contractor will be paid against the pay item budget of \$150,000.00 established by the original executed Change Order No. 00032.

The Contractor shall notify the Authority when 75% of the allocated amount (\$112,500.00) has been expended and shall provide to the Authority, a detailed estimate, depicting the dollar amount required to complete the remaining Design and Construction/Relocation work. Any remaining monies after the completion of all work that is eligible for reimbursement by way of this provisional sum, a Change Order will be executed to credit those remaining monies back to the Authority.

**TIME ADJUSTMENT:**

There will be no time adjustment by reason of this change order since the work involved does not affect the controlling operation(s).

PCO	Payment Item	Description	Quantity	Units	Unit Price	Net Amount	Time Adj. (Days)
N/A	00001	Additional Parcels for Pedestrian Archaeological Field Surveys in CP1C	1.0	LS	\$0.00	\$0.00	0
<b>Total:</b>						<b>\$0.00</b>	<b>0</b>

Contractor	California High Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by
			



<b>TITLE:</b>	Pedestrian Archaeological Field Surveys	<b>DATE:</b>	01/14/2016
<b>PROJECT:</b>	Construction Package No. 1	<b>CONTRACT NO:</b>	HSR 13-06

**Release of Claims**

Except as modified by this Change Order, all terms and conditions of the Contract, as previously modified, remain unchanged and in full force and effect. The parties agree that this Change Order is a final and equitable adjustment of the Contract time and Contract amount and constitutes a mutual accord and satisfaction of all claims, current or future, of whatever nature caused by or arising out of the facts and circumstances surrounding this Change Order including, but not limited to, direct, indirect and consequential costs; additional time for performance; and the impact of the modifications specified in this Change Order, alone or taken with other changes, on the unchanged Work.

**Contractor's Sworn Certification**

By executing this Change Order for the Contractor below, the undersigned for the Contractor certifies as true, under penalty of perjury (under the laws of California, executed in Fresno, California), as follows:

This Change Order is made in good faith and in accordance with the terms of the Contract.

The amount of time and/or compensation requested accurately reflects the appropriate adjustments and includes all known and anticipated impacts or amounts that may be incurred as a result of the event or matter giving rise to such proposed change.

The Contractor has no reason to believe and does not believe that the factual basis for this Change Order is falsely represented.


The Contractor has investigated the basis for each Subcontractor claim and has determined that each such claim is justified as to entitlement and amount of money and/or time requested and has no reason to believe and does not believe that the factual basis for the Subcontractor's claim is falsely represented.

**Subcontractor's Sworn Certification(s):**

Attached as \_\_\_\_\_ [indicate "none" if no such Subcontractors are involved] are sworn certifications from each Subcontractor involved in the Work or event contemplated by this Change Order in the form above.


**Tutor Perini/Zachry/Parsons, a Joint Venture**

Acceptance by


Signature 	Jim Laing - Project Manager/Director	Date 1/19/16
--	--------------------------------------	-----------------

**California High-Speed Rail Authority**

Submitted by


Signature 	John C. Lee - D-B Oversight Manager	Date 01-20-16
--	-------------------------------------	------------------

Recommended by

Signature 		Date 1/25/16
--	--	-----------------

Approval by

Signature 	Hugo Mejia - Design & Construction Manager	Date 1/25/16
--	--	-----------------

Contractor	California High Speed Rail Authority		
Acceptance by 	Submitted by	Recommended by	Approved by