

**TITLE:** CL1/CL2 HazMat **DATE:** 4/16/2018  
**PROJECT:** Construction Package No. 1 **CONTRACT NO:** HSR 13-06

**CONTRACTOR:** Attn: Ghassan Ariqat  
 Tutor Perini/Zachry/Parsons, a Joint Venture  
 1401 Fulton Street  
 Suite 400  
 Fresno, CA 93721

**DESCRIPTION OF CHANGE:**

The terms of Change Order 00007 shall apply to this supplemental Change Order. In accordance with Change Order 00007, this supplemental Change Order addresses the changes to the quantities of Payment Items for removal of Class 1 and Class 2 Hazardous Waste as follows:

Increase the Quantity of Class 1 Hazardous Waste removal by 25,000 Tons.  
 25,000 Tons (Previous Quantity) + 25,000 (Increased Quantity, this Change) = 50,000 Tons (New Total Quantity)

Decrease the Quantity of Class 2 Hazardous Waste removal by 37,500 Tons.  
 50,000 Tons (Previous Quantity) – 37,500 (Decreased Quantity, this Change) = 12,500 Tons (New Total Quantity)

**Change in Quantities at Agreed Unit Prices**

This work will be performed at the Agreed Unit Prices of \$90/Ton for removal of Class 1 Hazardous Waste and \$60/Ton for removal of Class 2 Hazardous Waste.

**TIME ADJUSTMENT:**

Any delay due to this change order, if any, shall be evaluated under a separate change order in accordance with Section 23.4, "Equitable Adjustments – Limitation on Delay and Disruption Damages," of the *General Provisions*.

PCO	Payment Item	Description	Quantity	Unit	Unit Price	Net Amount	Time Adj. Days
00007	00001	Class 1 Hazardous Waste	25,000	Ton	\$90.00	\$2,250,000.00	
00007	00002	Class 2 Hazardous Waste	(37,500)	Ton	\$60.00	(\$2,250,000.00)	
<b>Total:</b>					<b>\$0.00</b>		

Contractor	California High-Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by
Unilateral		<i>SM</i>	<i>[Signature]</i>

**Release of Claims**

Except as modified by this Change Order, all terms and conditions of the Contract, as previously modified, remain unchanged and in full force and effect. The parties agree that this Change Order is a final and equitable adjustment of the Contract time and Contract amount and constitutes a mutual accord and satisfaction of all claims, current or future, of whatever nature caused by or arising out of the facts and circumstances surrounding this Change Order including, but not limited to, direct, indirect and consequential costs; additional time for performance; and the impact of the modifications specified in this Change Order, alone or taken with other changes, on the unchanged Work.

**Contractor's Sworn Certification**

By executing this Change Order for the Contractor below, the undersigned for the Contractor certifies as true, under penalty of perjury (under the laws of California, executed in Fresno, California), as follows:

This Change Order is made in good faith and in accordance with the terms of the Contract.

The amount of time and/or compensation requested accurately reflects the appropriate adjustments and includes all known and anticipated impacts or amounts that may be incurred as a result of the event or matter giving rise to such proposed change.

The Contractor has no reason to believe and does not believe that the factual basis for this Change Order is falsely represented.

The Contractor has investigated the basis for each Subcontractor claim and has determined that each such claim is justified as to entitlement and amount of money and/or time requested and has no reason to believe and does not believe that the factual basis for the Subcontractor's claim is falsely represented.




**Subcontractor's Sworn Certification(s):**

Attached as \_\_\_\_\_ [indicate "none" if no such Subcontractors are involved] are sworn certifications from each Subcontractor involved in the Work or event contemplated by this Change Order in the form above.

**Tutor Perini/Zachry/Parsons, a Joint Venture**

Acceptance by		
Signature		Date
<b>UNILATERAL</b>	Ghassan Ariqat - Project Manager/Director	

**California High-Speed Rail Authority**

Submitted by		
Signature		Date
	Glenn Sultor - D-B Oversight Manager	4/16/2018
Recommended by		
Signature		Date
	Steven Milton - Design & Construction Manager	4/16/18
Approval by		
Signature		Date
	Terry Ogle - Director of Design & Construction	4/18/18