

**TITLE:** Proposed AT&T Duct Bank at Cedar Avenue to State Route 99, Fresno CA

**DATE:** 11/15/2016

**PROJECT:** Construction Package No. 1

**CONTRACT NO:** HSR 13-06

**CONTRACTOR:** Attn: Ghassan Ariqat  
 Tutor Perini/Zachry/Parsons, a Joint Venture  
 1401 Fulton Street  
 Suite 400  
 Fresno, CA 93721

**DESCRIPTION OF CHANGE:**

This change order compensates the contractor for constructing the AT&T duct bank in accordance with the Construction Bid Package entitled, "Proposed AT&T Duct Bank at Cedar Avenue and State Route 99", and the associated Ready for Construction drawings dated 9/19/2016.

The contractor shall coordinate with all affected "Third Parties" and local jurisdictions including to but not limited to AT&T and the City and County of Fresno.

**EXTRA WORK AT AGREED LUMP SUM:**

For this work, the Contractor shall be paid the agreed lump sum of \$110,968.69. This lump sum constitutes full and complete compensation for providing all labor, material, equipment, tools and incidentals, including all markups by reason of this change.

**TIME ADJUSTMENT:**

There shall be no time adjustment by reason of this change since the work involved does not affect the controlling operation(s).

Any delay due to this change order, if any and if determined to be a controlling operation, shall be evaluated under a separate change order in accordance with Section 23.4, "Equitable Adjustments -- Limitation on Delay and Disruption Damages," of the General Provisions.

PCO	Payment Item	Description	Quantity	Unit	Unit Price	Net Amount	Time Adj. Days
0256.45R1	00001	Subcontract with Ferreira Costal Construction for the installation of AT&T Duct Bank installation at El-70, Cedar Ave - North (99), BP-00.1	1.0	LS	\$110,968.69	\$110,968.69	0
<b>Total:</b>						<b>\$110,968.69</b>	<b>0</b>

Contractor	California High Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by
			



**TITLE:** Proposed AT&T Duct Bank at Cedar  
Avenue to State Route 99, Fresno CA

**DATE:** 11/15/2016

**PROJECT:** Construction Package No. 1

**CONTRACT NO:** HSR 13-06

**Release of Claims**

Except as modified by this Change Order, all terms and conditions of the Contract, as previously modified, remain unchanged and in full force and effect. The parties agree that this Change Order is a final and equitable adjustment of the Contract time and Contract amount and constitutes a mutual accord and satisfaction of all claims, current or future, of whatever nature caused by or arising out of the facts and circumstances surrounding this Change Order including, but not limited to, direct, indirect and consequential costs; additional time for performance; and the impact of the modifications specified in this Change Order, alone or taken with other changes, on the unchanged Work.

**Contractor's Sworn Certification**

By executing this Change Order for the Contractor below, the undersigned for the Contractor certifies as true, under penalty of perjury (under the laws of California, executed in Fresno, California), as follows:

This Change Order is made in good faith and in accordance with the terms of the Contract.

The amount of time and/or compensation requested accurately reflects the appropriate adjustments and includes all known and anticipated impacts or amounts that may be incurred as a result of the event or matter giving rise to such proposed change.


The Contractor has no reason to believe and does not believe that the factual basis for this Change Order is falsely represented.

The Contractor has investigated the basis for each Subcontractor claim and has determined that each such claim is justified as to entitlement and amount of money and/or time requested and has no reason to believe and does not believe that the factual basis for the Subcontractor's claim is falsely represented.


**Subcontractor's Sworn Certification(s):**

Attached as \_\_\_\_\_ [indicate "none" if no such Subcontractors are involved] are sworn certifications from each Subcontractor involved in the Work or event contemplated by this Change Order in the form above.

**Tutor Perini/Zachry/Parsons, a Joint Venture**

Acceptance by		
Signature		Date
	Ghassan Ariqat – Interim Project Manager/Director	11/30/16

**California High-Speed Rail Authority**

Submitted by		
Signature		Date
 For	John C. Lee - D-B Oversight Manager	12/20/16

Approval by		
Signature		Date
	Hugo Mejia – Design & Construction Manager	12/21/16