

**TITLE:** Haz Mat Abatement, COP 88.6 - 2 Site

**DATE:** 08/21/2017

**PROJECT:** Construction Package No. 2-3

**CONTRACT NO:** HSR13-57

**CONTRACTOR:** Attn: Michael Costa  
 Dragados / Flatiron Joint Venture  
 1775 Park St, Bldg 75  
 Selma, CA 93662

**DESCRIPTION OF CHANGE:**

Provide Hazardous Material Abatement for the 3 Properties described in DFJV COP 88.5 attached with DFJV Letter No. DFJV-HSR-0600.

Per Book I, Part B.2 – General Provisions (GP), Section 43.0, "Hazardous Material," this change order includes the compensation for direct remediation costs excluding overhead, delay damages, and profit.

This change order includes the scope of work covered in DFJV's COP No. 0088.6, attached with DFJV's Letter No. 0600, dated May 30, 2017. This Change Order establishes merit for Katch Environmental's costs of direct remediation associated with COP 0088.6, for a total cost of \$113,506.64 based on the Authority's estimate attached with the Authority Letter SL No. 00438, dated June 22, 2017. This CCO includes DFJV's cost to provide Site Specific Safety, Project Engineer Coordination with Katch Environmental and obtain Bond and Insurance on the direct remediation work. The Authority acknowledges that the DFJV has the right to dispute the remaining amount of \$51,897.39 as a difference between the DFJV's COP No. 0088.6 and this change order.

The compensation in this change order is per Section 17.9 and Section 43.0 of the General Provisions and includes direct remediation, bond and insurance costs.

PCO	Payment Item	Description	Quantity	Units	Unit Price	Net Amount	Time Adj. (Days)
	00001	Hazardous Material Abatement at 2048 E. Manning Avenue - FB-10-0348 at agreed lump sum.	1.0	LS	\$50,667.64	\$50,667.64	0
	00002	Hazardous Material Abatement at 7012 S. Cedar Avenue - UST Tank Remediation at an agreed lump sum.	1.0	LS	\$62,839.00	\$62,839.00	0
	00003	Bond and Insurance	1.0	LS	\$4,370.00	\$4,370.00	0
	00004	DFJV's support cost for Site Specific Safety and Project Engineer Coordination with Katch Environmental	1.0	LS	\$3,116.97	\$3,116.97	0
<b>Total:</b>						<b>\$120,993.61</b>	<b>0</b>



**ATTACHMENTS:**

 CHSRA CP2-3  
 DOCUMENT CONTROL  
 RECEIVED/SENT

SEP 14 2017

 BY: 

Initials Acknowledging Page 1 of 2

Contractor	California High Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by
			

**TITLE:** Haz Mat Abatement, COP 88.6 - 2 Site

**DATE:** 08/21/2017

**PROJECT:** Construction Package No. 2-3

**CONTRACT NO:** HSR13-57

**Release of Claims**

Except as modified by this Change Order, all terms and conditions of the Contract, as previously modified, remain unchanged and in full force and effect. The parties agree that this Change Order is a final and equitable adjustment of the Contract time and Contract amount and constitutes a mutual accord and satisfaction of all claims, current or future, of whatever nature caused by or arising out of the facts and circumstances surrounding this Change Order including, but not limited to, direct, indirect and consequential costs; additional time for performance; and the impact of the modifications specified in this Change Order, alone or taken with other changes, on the unchanged Work.

**Contractor's Sworn Certification**

By executing this Change Order for the Contractor below, the undersigned for the Contractor certifies as true, under penalty of perjury (under the laws of California, executed in Fresno, California), as follows:

This Change Order is made in good faith and in accordance with the terms of the Contract.

The amount of time and/or compensation requested accurately reflects the appropriate adjustments and includes all known and anticipated impacts or amounts that may be incurred as a result of the event or matter giving rise to such proposed change.

The Contractor has no reason to believe and does not believe that the factual basis for this Change Order is falsely represented.

The Contractor has investigated the basis for each Subcontractor claim and has determined that each such claim is justified as to entitlement and amount of money and/or time requested and has no reason to believe and does not believe that the factual basis for the Subcontractor's claim is falsely represented.

**Subcontractor's Sworn Certification(s):**

Attached as \_\_\_\_\_ [indicate "none" if no such Subcontractors are involved] are sworn certifications from each Subcontractor involved in the Work or event contemplated by this Change Order in the form above.

**Dragados / Flatiron Joint Venture**

Acceptance by

Signature

Michael Costa - Project Director

Date

08/31/2017

**California High-Speed Rail Authority**

Submitted by

Signature

Carole N. Sanders - DB Oversight Manager

Date

9-8-2017

Approval by

Signature

Gladys Guzman - Design &amp; Construction Manager

Date

9/14/17

Initials Acknowledging Page 2 of 2

Contractor	California High Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by
	