



TITLE: Bio Precon Surveys (ITP) for Geotech

DATE: 05/23/2017

PROJECT: Construction Package No. 2-3

CONTRACT NO: HSR13-57

CONTRACTOR: Attn: Michael Costa
Dragados / Flatiron Joint Venture
1775 Park St, Bldg 75
Selma, CA 93662

DESCRIPTION OF CHANGE:

DFJV to provide labor, equipment, materials and incidentals to complete the Biological pre-construction clearance surveys for geotechnical field investigations (explorations) per the requirements of CDFW Incidental Take Permit (ITP) for the Fresno to Bakersfield Section of the HSR project, which includes the CP 2-3 project.

This change order includes the scope of work covered in DFJV's COP No. 078, attached with DFJV's Letter No. 0219, dated August 01, 2016. This change order covers all cost for DFJV's Environmental sub-contractor, Dudek for the scope of work covered in Dudek's Letter dated 07/28/2016, attached with DFJV's Letter No. 0219. Further, this change order resolves DFJV's Dispute Notice No. 010. The compensation in this change order covers DFJV's and their subcontractor (Dudek and their subcontractor) cost for the geotechnical and potholing pre-construction biological clearances surveys between 12/01/2015 and 08/12/2016.

The compensation in this change order is per Section 17.9 and Section 23.0 of the General Provisions. These costs are agreed as full and complete costs for DFJV and their subcontractors associated with this change as part of the negotiations between DFJV and HSRA executives on 11/23/2016..

PCO	Payment Item	Description	Quantity	Units	Unit Price	Net Amount	Time Adj. (Days)
00001		Perform preconstruction biological clearance survey for Geotechnical and potholing work on the project between 12/01/2015 and 08/12/2016 and Cost for DFJV support and subcontractor markups and all other miscellaneous coordination.	1.0	LS	\$200,000.00	\$200,000.00	0

Total: \$200,000.00 0

ATTACHMENTS:

Initials Acknowledging Page 1 of 2			
Contractor	California High Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by

TITLE: Bio Precon Surveys (ITP) for Geotech

DATE: 05/23/2017

PROJECT: Construction Package No. 2-3

CONTRACT NO: HSR13-57

Release of Claims

Except as modified by this Change Order, all terms and conditions of the Contract, as previously modified, remain unchanged and in full force and effect. The parties agree that this Change Order is a final and equitable adjustment of the Contract time and Contract amount and constitutes a mutual accord and satisfaction of all claims, current or future, of whatever nature caused by or arising out of the facts and circumstances surrounding this Change Order including, but not limited to, direct, indirect and consequential costs; additional time for performance; and the impact of the modifications specified in this Change Order, alone or taken with other changes, on the unchanged Work.

Contractor's Sworn Certification

By executing this Change Order for the Contractor below, the undersigned for the Contractor certifies as true, under penalty of perjury (under the laws of California, executed in Fresno, California), as follows:

This Change Order is made in good faith and in accordance with the terms of the Contract.

The amount of time and/or compensation requested accurately reflects the appropriate adjustments and includes all known and anticipated impacts or amounts that may be incurred as a result of the event or matter giving rise to such proposed change.

The Contractor has no reason to believe and does not believe that the factual basis for this Change Order is falsely represented.

The Contractor has investigated the basis for each Subcontractor claim and has determined that each such claim is justified as to entitlement and amount of money and/or time requested and has no reason to believe and does not believe that the factual basis for the Subcontractor's claim is falsely represented.

Subcontractor's Sworn Certification(s):

Attached as _____ [indicate "none" if no such Subcontractors are involved] are sworn certifications from each Subcontractor involved in the Work or event contemplated by this Change Order in the form above.

Dragados / Flatiron Joint Venture

Acceptance by

Signature

Michael Costa - Project Director

Date

6/22/17

California High-Speed Rail Authority

Submitted by

Signature

Charlie Guess - DB Oversight Manager

Date

6/27/17

Approved by

Signature

 Gladys Guzman
 Jorge Granados - Design & Construction Manager

Date

7/7/17

Initials Acknowledging Page 2 of 2

Contractor	California High Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by