



TITLE: GTC - Fargo Avenue East Embankment

PROJECT: Construction Package No. 2-3

DATE: 7/19/2018

CONTRACTOR: Attn: Michael Costa
Dragados / Flatiron Joint Venture
1775 Park St., Bldg 75
Selma, CA 93662

CONTRACT NO: HSR13-57

DESCRIPTION OF CHANGE:

This Change Order shall fully and completely compensate the Contractor for additional trucking costs for construction of the roadway approach embankments for the Fargo Avenue Overhead structure. To commence meaningful construction at this site in July of 2018, Contractor will import the required embankment material (107,500 cubic yards) for the east embankment from the Corcoran Irrigation District C-2 Pit (located approximately 14 miles from the Fargo Avenue Overhead structure site via State Route 43), since the right-of-way for the San Joaquin Valley Railroad trench is not currently available (original material source, approximately 1.5 miles from Fargo Avenue Overhead along the alignment). This Change Order compensates the Contractor for the additional costs associated with hauling the required embankment material for the east Fargo Avenue approach over a longer distance via State Route 43.

PAYMENT		DESCRIPTION	QUANTITY	UNITS	UNIT PRICE	NET AMOUNT	TIME ADJ. (DAYS)
PCO	TYPE						
	00001	This lump sum payment will cover additional trucking costs for 107,500 cubic yards of embankment material for the Fargo Avenue Overhead Structure.	1.0	LS	\$1,715,322.00	\$1,715,322.00	0

TOTAL: \$1,715,322.00 0

ATTACHMENTS:

Contractor	California High Speed Rail Authority		
Acceptance by	Recommended by	Reviewed and Concurred by	Approved by
	A.L.		

TITLE: GTC - Fargo Avenue East Embankment

PROJECT: Construction Package No. 2-3

DATE: 7/19/2018

CONTRACT NO: HSR13-57

Release of Claims:

Except as modified by this Change Order, all terms and conditions of the Contract, as previously modified, remain unchanged and in full force and effect. The parties agree that this Change Order is a final and equitable adjustment of the Contract time and Contract amount and constitutes a mutual accord and satisfaction of all claims, current or future, of whatever nature caused by or arising out of the facts and circumstances surrounding this Change Order including, but not limited to, direct, indirect and consequential costs; additional time for performance; and the impact of the modifications specified in this Change Order, alone or taken with other changes, on the unchanged Work.

Contractor's Sworn Certification:

By executing this Change Order for the Contractor below, the undersigned for the Contractor certifies as true, under penalty of perjury (under the laws of California, executed in Selma, California), as follows:

This Change Order is made in good faith and in accordance with the terms of the Contract.

The amount of time and/or compensation requested accurately reflects the appropriate adjustments and includes all known and anticipated impacts or amounts that may be incurred as a result of the event or matter giving rise to such proposed change.


The Contractor has no reason to believe and does not believe that the factual basis for this Change Order is falsely represented.

The Contractor has investigated the basis for each Subcontractor claim and has determined that each such claim is justified as to entitlement and amount of money and/or time requested and has no reason to believe and does not believe that the factual basis for the Subcontractor's claim is falsely represented.


Subcontractor's Sworn Certification(s):


Attached as _____ [indicate "none" if no such Subcontractors are involved] are sworn certifications from each Subcontractor involved in the Work or event contemplated by this Change Order in the form above.

Dragados / Flatiron Joint Venture


Acceptance by Signature		Michael Costa - Project Director	Date
			7/19/18

California High Speed Rail Authority

Submitted by Signature		Patrick E. Jolly, P.E. - PCM Design Build Oversight Manager	Date
			7/20/18

Recommended by Signature		Alberto Lopez, P.E. - Design & Construction Manager	Date
			7/20/18

Reviewed and Concurred by Signature		Neil Paynter - Director of Infrastructure Delivery	Date
			7/20/18

Approval by Signature		Terry Ogle - Director of Design & Construction	Date
			7/20/18

Contractor		California High Speed Rail Authority			
Acceptance by		Recommended by	Reviewed and Concurred by	Approved by	
		A. L.	