

TITLE: Add'l Enviro Surveys & Investigation

DATE: 06/19/2017

PROJECT: Construction Package No. 4

CONTRACT NO: 1

CONTRACTOR: Attn: Antonio Canete
 400 N F Street
 Wasco, CA 93280

DESCRIPTION OF CHANGE:





The Authority recognizes that certain direct costs have been incurred by CRB related to impacts due to the Authority's inability to provide access to properties within the Project ROW as required per the Design-Build Contract. This Change Order sets aside an amount not-to-exceed (NTE) \$400,000.00 for costs reasonably incurred for re-mobilization, rescheduling, and re-sequencing of the Work related to CRB's environmental surveys and investigations required to mitigate delay caused by the Authority's inability to provide access to properties within the Project ROW as required per the Design-Build Contract.

CRB shall submit a Task Order Proposal for each request against this NTE amount identifying the direct cost impact and include an explanation of how those costs are related to delayed access to Project ROW.

PCO	Payment Item	Description	Quantity	Units	Unit Price	Net Amount	Time Adj. (Days)
	00001	This Not-to-Exceed (NTE) is intended to cover current impacts (direct delay damages) due to Authority's failure to provide access to ROW per contract dates. These costs are limited to remobilization, rescheduling, and re-sequencing the Work related to environmental surveys and investigations.	1.0	LS	\$400,000.00	\$400,000.00	0

Total: \$400,000.00 0
ATTACHMENTS: None.

Initials Acknowledging Page 1 of 2

California High Speed Rail Authority			
Contractor Acceptance by	Submitted by	Recommended by	Approved by
			

TITLE: Add'l Enviro Surveys & Investigation **DATE:** 06/19/2017
PROJECT: Construction Package No. 4 **CONTRACT NO:** 1

Release of Claims (Book I, Part B.2, clause 17.8 superseded as follows):

Except as modified by this Change Order, all terms and conditions of the Contract, as previously modified, remain unchanged and in full force and effect. The parties agree that this Change Order is a final and equitable adjustment of the Contract time and Contract amount and constitutes a mutual accord and satisfaction of all claims, current or future, of whatever nature caused by this Change Order including, but not limited to, direct, indirect and consequential costs; additional time for performance; and the impact of the modifications specified in this Change Order, alone or taken with other changes, on the unchanged Work.

Contractor's Sworn Certification

By executing this Change Order for the Contractor below, the undersigned for the Contractor certifies as true, under penalty of perjury (under the laws of California, executed in Fresno, California), as follows:

This Change Order is made in good faith and in accordance with the terms of the Contract.


The amount of time and/or compensation requested accurately reflects the appropriate adjustments and includes all known and anticipated impacts or amounts that may be incurred as a result of the proposed change.

The Contractor has no reason to believe and does not believe that the factual basis for this Change Order is falsely represented.

The Contractor has investigated the basis for each Subcontractor claim and has determined that each such claim is justified as to entitlement and amount of money and/or time requested and has no reason to believe and does not believe that the factual basis for the Subcontractor's claim is falsely represented.

Subcontractor's Sworn Certification(s):


Attached as _____ [indicate "none" if no such Subcontractors are involved] are sworn certifications from each Subcontractor involved in the Work or event contemplated by this Change Order in the form above.

Acceptance by Signature 	Antonio Canete - Project Director and CEO of CRB	Date 06/19/2017
--	--	--------------------

HNTB Corporation

Submitted by Signature  for	Claudio Dallavalle - Design-Build Oversight Manager	Date 6/19/17
---	---	-----------------

Recommended by Signature	-	Date
-----------------------------	---	------

Approval by Signature 	Benjamin Camarena - Design & Construction Manager	Date 6/20/17
---	---	-----------------

Initials Acknowledging Page 2 of 2

California High Speed Rail Authority			
Contractor Acceptance by 	Submitted by 	Recommended by 	Approved by 