CALIFORNIA High-Speed Rail Authority

CHANGE ORDER (CO)

CO No.: 00069

TITLE: UPRR 10 Feet Access Road Between MP194.5 and 209.0- Design Only

DATE: 9/7/2017

PROJECT: Construction Package No. 1

CONTRACT NO: HSR 13-06

CONTRACTOR: Attn: Ghassan Ariqat
Tutor Perini/Zachry/Parsons, a Joint Venture
1401 Fulton Street
Suite 400
Fresno, CA 93721

DESCRIPTION OF CHANGE:

This Change Order compensates the Contractor for the design of a 10-foot wide access road along Union Pacific Railroad right-of-way between MP194.5 and MP209.0 as required by the executed UPRR Engineering and Construction Maintenance Agreement (ECM).

Drainage design efforts related to the UPRR ECM Agreement requirements are excluded from this Change Order.

EXTRA WORK AT AGREED LUMP SUM:

For this work, the Contractor shall be paid the agreed lump sum of **$163,139.00.** This lump sum constitutes full and complete compensation for providing all design services, including all markups by reason of this change.

The Contractor was previously compensated for a portion of this work in the amount of $34,536.88 through Change Order 00051 dated 12/22/2016. This amount is deducted from the total value of this change order as shown below.

TIME ADJUSTMENT:

There shall be no time adjustment by reason of this Change Order since the work involved does not affect the controlling operation(s).

PCO	Payment Item	Description	Quantity	Unit	Unit Price	Net Amount	Time Adj. Days
0405	00001	UPRR 10' Access Rd Between MP194.50 & 209.00	1.0	LS	$163,139.00	$163,139.00	0
0405	00002	Approved as part of CO-00051	1.0	LS	<$34,536.88>	<$34,536.88>	0
				Total:		**$128,602.12**	**0**

Contractor	California High-Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by

TITLE:	UPRR 10 Feet Access Road Between MP194.5 and 209.0- Design Only	**DATE:**	**9/7/2017**
PROJECT:	Construction Package No. 1	**CONTRACT NO:**	**HSR 13-06**

Release of Claims

Except as modified by this Change Order, all terms and conditions of the Contract, as previously modified, remain unchanged and in full force and effect. The parties agree that this Change Order is a final and equitable adjustment of the Contract time and Contract amount and constitutes a mutual accord and satisfaction of all claims, current or future, of whatever nature caused by or arising out of the facts and circumstances surrounding this Change Order including, but not limited to, direct, indirect and consequential costs; additional time for performance; and the impact of the modifications specified in this Change Order, alone or taken with other changes, on the unchanged Work.

Contractor's Sworn Certification

By executing this Change Order for the Contractor below, the undersigned for the Contractor certifies as true, under penalty of perjury (under the laws of California, executed in Fresno, California), as follows:

This Change Order is made in good faith and in accordance with the terms of the Contract.

The amount of time and/or compensation requested accurately reflects the appropriate adjustments and includes all known and anticipated impacts or amounts that may be incurred as a result of the event or matter giving rise to such proposed change.

The Contractor has no reason to believe and does not believe that the factual basis for this Change Order is falsely represented.

The Contractor has investigated the basis for each Subcontractor claim and has determined that each such claim is justified as to entitlement and amount of money and/or time requested and has no reason to believe and does not believe that the factual basis for the Subcontractor's claim is falsely represented.

Subcontractor's Sworn Certification(s):

Attached as_____[indicate "none" if no such Subcontractors are involved] are sworn certifications from each Subcontractor involved in the Work or event contemplated by this Change Order in the form above.

Tutor Perini/Zachry/Parsons, a Joint Venture

Acceptance by		
Signature	Ghassan Ariqat – Project Manager/Director	Date 9/12/17

California High-Speed Rail Authority

Submitted by		
Signature	DAVID VALLEJOS ~~John C. Lee~~ - D-B Oversight Manager	Date 9/13/17
Approval by		
Signature	Design & Construction Manager	Date 9/13/17