CALIFORNIA High-Speed Rail Authority

CHANGE ORDER (CO)

CO No.: 00013

TITLE: Multimonth Schedule Progress Updates **DATE:** 04/11/2017

PROJECT: Construction Package No. 4 **CONTRACT NO:** 1

CONTRACTOR: Attn: Antonio Canete
400 N F Street
Wasco, CA 93280

DESCRIPTION OF CHANGE:

Contract HSR 14-32 Book IV, Part D.1, Cost and Scheduling Control Programs defines the required process for schedule updates.

For the period of August 2016 through March 2017 only, both parties hereby agree to waive the requirement that Schedule Progress Updates be submitted on an individual monthly basis pursuant to relevant sections of Book IV, Part D.1, Cost and Scheduling Control Program. Specifically, the Contractor is authorized to submit a single Schedule Progress Update for the period of August 2016 through December 2016, and a single Schedule Progress Update for the period of January 2017 through March 2017. These multi-month Schedule Progress Updates are permitted in order to accelerate the process of bringing the Current Baseline Schedule status up-to-date.

The Schedule Progress Update for the period of January 2017 through March 2017 will be submitted by the Contractor with the corresponding invoice, payment of which will be expedited by the Authority. In consideration of the expedited processing, the Authority reserves the right to subsequently request modifications to any of the January-March 2017 invoice package documents, and to make any required modifications to progress payments in the April 2017 Schedule Progress Update.

There is no monetary value to this Change Order.

Total: **$0.00** **0**

ATTACHMENTS: None

Initials Acknowledging Page 1 of 2

Contractor	California High Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by

TITLE:	Multimonth Schedule Progress Updates	**DATE:**	04/11/2017
PROJECT:	Construction Package No. 4	**CONTRACT NO:**	1

Release of Claims

Except as modified by this Change Order, all terms and conditions of the Contract, as previously modified, remain unchanged and in full force and effect. The parties agree that this Change Order is a final and equitable adjustment of the Contract time and Contract amount and constitutes a mutual accord and satisfaction of all claims, current or future, of whatever nature caused by or arising out of the facts and circumstances surrounding this Change Order including, but not limited to, direct, indirect and consequential costs; additional time for performance; and the impact of the modifications specified in this Change Order, alone or taken with other changes, on the unchanged Work.

Contractor's Sworn Certification

By executing this Change Order for the Contractor below, the undersigned for the Contractor certifies as true, under penalty of perjury (under the laws of California, executed in Fresno, California), as follows:

This Change Order is made in good faith and in accordance with the terms of the Contract.

The amount of time and/or compensation requested accurately reflects the appropriate adjustments and includes all known and anticipated impacts or amounts that may be incurred as a result of the event or matter giving rise to such proposed change.

The Contractor has no reason to believe and does not believe that the factual basis for this Change Order is falsely represented.

The Contractor has investigated the basis for each Subcontractor claim and has determined that each such claim is justified as to entitlement and amount of money and/or time requested and has no reason to believe and does not believe that the factual basis for the Subcontractor's claim is falsely represented.

Subcontractor's Sworn Certification(s):

Attached as _____ [indicate "none" if no such Subcontractors are involved] are sworn certifications from each Subcontractor involved in the Work or event contemplated by this Change Order in the form above.

Acceptance by Signature	Antonio Canete - Project Director and CEO of CRB	Date 04/12/2017
HNTB Corporation Submitted by Signature	Claudio Dallavalle - Design-Build Oversight Manager	Date 4-12-2017
Recommended by Signature	-	Date 13 APRIL '17
Approval by Signature	Benjamin Camarena - Design & Construction Manager	Date 13 APRIL '17

Initials Acknowledging Page 2 of 2

Contractor	California High Speed Rail Authority		
Acceptance by	Submitted by	Recommended by	Approved by
		BGC	BGC